

**PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS**  
**AS ON : 28.02.2022**

S.No.	EHV WORKS	UNIT	TOTAL ( T & C ) WORKS				
			REVISED PLAN TARGET 2021-22	COMMISSIONED DURING 2021-22 (ACHIEVEMENTS)		TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED) upto February'22	TOTAL PROGRESS LINES upto February'22
				DURING February'22	UPTO February'22		
1	2	3	4	5	6	7	8 = [(6)+(7)]
[I]	<b>765 kV WORKS</b>						
(A)	LINES	Ckt. kM.	0	0.0	0.00	0.00	0.00
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	1500	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[II]	<b>400 kV WORKS</b>						
(A)	LINES	Ckt. kM.	0	0.0	0.000	468.90	468.90
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	0	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year	MVA	--	0	815		
(E)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[III]	<b>220 kV WORKS</b>						
(A)	LINES/CABLES	Ckt. kM.	11	28.4	141.58	107.29	248.87
(B)	SUB-STATIONS	Nos.	1	1	1		
(C)	CAPACITY	MVA	320	160	160		
(D)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier	MVA	--	0	0		
(E)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year	MVA	--	0	0		
[IV]	<b>132 kV WORKS</b>						
(A)	LINES/CABLES	Ckt. kM.	92	26.99	178.310	128.74	307.05
(B)	SUB-STATIONS	Nos.	3	0	1		
(C)	CAPACITY	MVA	150	0	25		
(D)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier	MVA.	--				
(E)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year	MVA	--	0	0		
[V]	<b>AUGMENTATIONS</b>						
	400kV ,220 kV } AND } 132 kV }	MVA	1255	400kV - 0 220kV - 0 132kV - 0	400kV - 185 220kV - 300 132kV - 630		
	<b>TOTAL Augmentation</b>			<b>0.00</b>	<b>1115.00</b>		
[VI]	<b>CAPACITORS</b>	MVAR	0	0	0		
[VII]	<b>Miscellaneous Work</b>	Ckt. kM.	--	0	48.636		