

**PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS  
AS ON : 31.10.2021**

S.No.	EHV WORKS	UNIT	TOTAL ( T & C ) WORKS				
			REVISED PLAN TARGET 2021-22	COMMISSIONED DURING 2021-22 (ACHIEVEMENTS)		TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED)  upto October'21	TOTAL PROGRESS LINES  upto October'21
				DURING October'21	UPTO October'21		
1	2	3	4	5	6	7	8 = [(6)+(7)]
[I]	<b>765 kV WORKS</b>						
(A)	LINES	Ckt. kM.	0	0.0	0.00	0.00	0.00
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	1500	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[II]	<b>400 kV WORKS</b>						
(A)	LINES	Ckt. kM.	491	0.000	0.000	468.90	468.90
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	0	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year	MVA	--	0	815		
(E)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[III]	<b>220 kV WORKS</b>						
(A)	LINES/CABLES	Ckt. kM.	12	0	0	105.73	105.73
(B)	SUB-STATIONS	Nos.	1	0	0		
(C)	CAPACITY	MVA	320	0	0		
(D)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier	MVA	--	0	0		
(E)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year	MVA	--	0	0		
[IV]	<b>132 kV WORKS</b>						
(A)	LINES/CABLES	Ckt. kM.	130	23.747	81.571	137.83	219.40
(B)	SUB-STATIONS	Nos.	6	0	0		
(C)	CAPACITY	MVA	150	0	0		
(D)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier	MVA.	--				
(E)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year	MVA	--	0	0		
[V]	<b>AUGMENTATIONS</b> 400kV ,220 kV } AND } 132 kV }	MVA	1500	400kV - 0 220kV - 100 132kV - 75	400kV - 185 220kV - 200 132kV - 525		
	<b>TOTAL Augmentation</b>			<b>175.00</b>	<b>910.00</b>		
[VI]	<b>CAPACITORS</b>	MVAR	30	0	0		
[VII]	<b>Miscellaneous Work</b>	Ckt. kM.	--	30	30		